Tyred & found BTS

Name of Work:	**Costruction of drain & concrete work at Karekallu and Bagalagunt old village sourrounding in ward no 14 Bagalagunt**
Est Cost	**100.00 LAKHS**
Head of Account	**P-1878**
Job Code No	**014-19-000005**
W.O No & Date	**EE/DD/WO/365/2019-20 Dated 27.02.2019**
Agency	**KRIDL**

PRE MEASUREMENT :- 4/08/20

Sl	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
1	KSRRB 500-3: Scarifying existing stone metal layer upto 75mm thick along with their bituminous surface, picking up scarified materials and stacking of old serviceable materials with lead of 100mtr. sequential spreading of the salvaged aggregates with fresh aggregates on prepared base and consolidating as per water bound macadam specifications including cost of all labour, HOM of machineries complete as per specifications Specification No. KRBS 500-1 MORTH Chapter 5								
	Previous qty								
	Towards Tank gate from Ashwattakatte Karekallu		1	30.00	5.30	0.25	39.75		
			1	30.00	5.30	0.25	39.75		
			1	30.00	5.35	0.25	40.13		
			1	30.00	5.48	0.25	41.10		
			1	19.60	4.43	0.25	21.71		
			1	19.70	4.30	0.25	21.18		
	ಸ.ಅ.ಪಿ.ಇ. ಬಾಗಲಗುಂಟೆ		Measurement recorded 1 st & part E MB(A)page No-1				203.62		
	Present qty								
	3rd A Cross Bagalagunte old village	Cum	1	15.00	3.65	0.25	13.69		
			1	15.00	3.20	0.25	12.00		
			1	15.00	3.52	0.25	13.20		
	Old gate		1	13.00	3.92	0.25	12.74		
			1	5.00	3.75	0.25	4.69		
	ಸ.ಅ.ಪಿ.ಇ. ಬಾಗಲಗುಂಟೆ		Present Qty				56.32		
			Total Qty				259.94		
			Deduct previously Paid qty				203.58		
			Present Qty to be paid				56.36		
			Qty Limitted to				56.32	133.56	7521

AE-14 4/08/20

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ
ಜ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾ
ಬಾಗಲಗುಂಟೆ. ಜ.ಜ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

2	KSRRB 300 - Excavation for road, drains and similar works - KSRRB 300-1. Earthwork excavation by manual means in **Ordinary soil** involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications. MORTH Chapter 3 (P.143/I.19.1 PW, P & IWTD - SR 2018-19)								
	Previous qty								
	Near Ashwatta Katte Karekallu		1	30.00	1.00	0.90	27.00		
			1	16.00	1.00	0.90	14.40		
			1	30.00	1.00	0.90	27.00		
			1	16.00	1.00	0.90	14.40		
			1	28.40	1.00	0.90	25.56		
			1	25.40	1.00	0.90	22.86		
			1	28.00	1.00	0.90	25.20		
			1	26.00	1.00	0.90	23.40		
			1	30.00	1.00	0.90	27.00		
			1	17.00	1.00	0.90	15.30		
			Measurement recorded 1 st & part E MB(A)page No-2				222.12		
	Present qty								
	For Road								
	3rd A Cross Bagalagunte old village	Cum	1	15.00	1.20	0.25	4.50		
			1	15.00	1.20	0.25	4.50		
			1	15.00	1.20	0.25	4.50		
			1	15.00	1.30	0.25	4.88		
			1	15.00	1.50	0.25	5.63		
			1	4.20	1.50	0.25	1.58		
	Samudaya bhavana side road		1	5.30	2.30	0.25	3.05		
			1	11.80	1.50	0.25	4.43		
			1	11.20	1.50	0.25	4.20		
	3rd A road to Samudaya bhavana		1	15.00	2.20	0.25	8.25		
			1	9.60	1.80	0.25	4.32		
			1	10.00	2.20	0.25	5.50		
	Venu gopalaswamy		1	25.00	1.50	0.25	9.38		
			1	3.80	1.00	0.25	0.95		
	For Drain								
	2nd cross (Jodidar)	Cum	1	30.00	1.20	0.90	32.40		
			1	19.00	1.20	0.90	20.52		
			1	30.00	1.20	0.90	32.40		
			1	18.00	1.20	0.90	19.44		
			1	30.00	1.20	0.90	32.40		
			1	9.00	1.20	0.90	9.72		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. 29.29.೨೦.೨

	2nd cross (Jodidar)	Cum	1	30.00	1.20	0.90	32.40		
			1	30.00	1.20	0.90	32.40		
			1	30.00	1.20	0.90	32.40		
			1	30.00	1.20	0.90	32.40		
			1	10.00	1.20	0.90	10.80		
			1	30.00	1.20	0.90	32.40		
			1	17.00	1.20	0.90	18.36		
			Present Qty				403.68		
			Total Qty				625.80		
			Deduct previously Paid qty				221.76		
		Present Qty to be paid					404.04		
		Qty Limitted to					403.68	137.80	55627

Assistant Engineer
Ward 14

Assistant Executive Engineer
T.Dasarahalli Sub Division, BBMP

MEASUREMENT CONTINUED ON:- 12/08/20

10	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 4 Km a) Basic rate for haulage of materials as per item No. 17.4/KSRRB : M100-4.1 ..... Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tonne/Km for Rs. 2.00/Km c) Add loading and unloading Page No. 133 Item No. 17.1 PWD SR 2018-19							
	Previous qty							
	Near Ashwatta Katte Karekallu		1	30.00	4.00	0.50	60.00	
			1	30.00	3.00	0.75	67.50	
			1	45.00	4.00	0.50	90.00	
			1	30.00	5.00	0.30	45.00	
			1	30.00	5.00	0.25	37.50	
			1	40.00	5.00	0.35	70.00	
							370.00	
				Deduction upto 25%			92.5	
				Measurement recorded 1 st & part E MB(A)page No-12			277.50	
	Present qty							
	For Road Bagalagunte old village							
	Samudaya bhavana	Cum	1	15.00	1.20	0.25	4.50	
			1	15.00	1.20	0.25	4.50	
			1	15.00	1.20	0.25	4.50	
			1	15.00	1.30	0.25	4.88	
			1	15.00	1.50	0.25	5.63	
			1	4.20	1.50	0.25	1.58	
	Samudaya bhavana side road		1	5.30	1.20	0.25	1.59	
			1	11.80	1.20	0.25	3.54	
			1	11.20	1.20	0.25	3.36	
	3rd A road to Samudaya bhavana		1	15.00	1.20	0.25	4.50	
			1	9.60	1.20	0.25	2.88	
			1	10.00	1.20	0.25	3.00	
	Venu gopalaswamy		1	25.00	1.20	0.25	7.50	
			1	3.80	1.50	0.25	1.43	
	For Drain							
	2nd cross (Jodidar)	Cum	1	30.00	1.20	0.90	32.40	
			1	19.00	1.20	0.90	20.52	
			1	30.00	1.20	0.90	32.40	
			1	18.00	1.20	0.90	19.44	
			1	30.00	1.20	0.90	32.40	
			1	9.00	1.20	0.90	9.72	
	2nd cross (Jodidar)	Cum	1	30.00	1.20	0.90	32.40	
			1	30.00	1.20	0.90	32.40	
			1	30.00	1.20	0.90	32.40	

ಸ.ಕಾ.ಪ.ಅ. ಬಾಗಲಗುಂಟೆ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

12/08/20

			1	30.00	1.20	0.90	32.40		
			1	10.00	1.20	0.90	10.80		
			1	30.00	1.20	0.90	32.40		
			1	17.00	1.20	0.90	18.36		
							391.41		
		Deduct 20%					78.28		
			Present Qty				313.13		
			Total Qty				590.63		
			Deduct previously Paid qty				227.5		
		Present Qty to be paid					363.13		
		Qty Limitted to					313.13	73.99	23168
4	KSRB 4-1.3: Providing and laying in position **plain cement concrete of mix 1:4:8** with OPC cement @180 kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 (P.13/I.4.3) PWD - SR 2018-19)								
	Previous qty								
	Near Ashwatta Katte Karekallu		1	30.00	3.20	0.10	9.60		
			1	16.00	3.93	0.10	6.28		
			1	5.25	4.05	0.10	2.13		
			1	14.00	3.35	0.10	4.69		
			1	4.00	2.85	0.10	1.14		
			1	16.00	3.13	0.10	5.00		
	Krishna Nivasa up to Water tank		1	52.50	5.30	0.10	27.83		
			1	30.00	5.00	0.10	15.00		
			1	30.00	5.35	0.10	16.05		
			1	30.00	5.48	0.10	16.43		
			1	9.60	4.50	0.10	4.32		
			1	19.70	4.38	0.10	8.62		
	5th Cross 1st Main road		1	30.00	4.75	0.10	14.25		
			1	25.00	4.50	0.10	11.25		
	At Temple		1	6.20	3.50	0.10	2.17		
	At Anganavadi Road		1	6.00	6.00	0.10	3.60		
			Measurement recorded 1 st & part E MB(A)page No-4				148.35		
	Bottom bed concrete								
	Karekallu main road		1	30.00	1.00	0.15	4.50		
			1	16.00	1.00	0.15	2.40		

12/08/20

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ
ಹೊ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾ
ಬಾಗಲಗುಂಟೆ. ಬೆಂ.ಮಹಾ

			1	30.00	1.00	0.15	4.50		
			1	16.00	1.00	0.15	2.40		
			1	28.40	1.00	0.15	4.26		
			1	30.00	1.00	0.15	4.50		
			1	30.00	1.00	0.15	4.50		
			1	30.00	1.00	0.15	4.50		
			1	10.00	1.00	0.15	1.50		
			1	15.00	1.00	0.15	2.25		
	Siriyappa garden R/S		1	25.40	1.00	0.15	3.81		
			1	28.00	1.00	0.15	4.20		
			1	26.00	1.00	0.15	3.90		
			1	30.00	1.00	0.15	4.50		
			1	17.00	1.00	0.15	2.55		
			Measurement recorded 1 st & part E MB(A)page No-5				54.27		
	Present qty								
	For Road Bagalagunte old village								
	3rd A cross (B=3.80+3.50/2)	Cum	1	15.00	3.65	0.15	8.21		
	(B=3.50+2.90/2)		1	15.00	3.20	0.15	7.20		
	(B=2.90+4.15/2)		1	15.00	3.52	0.15	7.92		
	(B=4.15+3.70/2)		1	13.00	3.92	0.15	7.64		
	(B=3.70+3.80/2)		1	5.00	3.75	0.15	2.81		
	Samudaya bhavana (B=3.40+4.25/2)	Cum	1	15.00	3.85	0.15	8.66		
	(B=4.25+3.45/2)		1	15.00	3.85	0.15	8.66		
	(B=3.45+4.50/2)		1	15.00	3.97	0.15	8.93		
	(B=4.50+4.50/2)		1	15.00	4.50	0.15	10.13		
	(B=4.50+4.20/2)		1	15.00	4.35	0.16	10.44		
	(B=4.20+5.30/2)		1	4.20	4.75	0.16	3.09		
	Samudaya bhavana side		1	5.30	5.15	0.15	4.09		
	(B=3.00+3.00/2)		1	11.80	3.00	0.15	5.31		
	(B=3.00+2.75/2)		1	11.20	2.87	0.17	5.46		
	3rd A road to Samudaya bhavana		1	15.00	4.10	0.16	9.53		
	(B=3.90+4.30/2)		1	9.60	4.10	0.15	5.90		
	(B=4.30+3.70/2)		1	10.00	4.00	0.17	6.80		
	Venu gopalaswamy road (B=5.30+5.20/2)		1	25.00	5.25	0.17	22.31		
	(B=1.60+1.50/2)		1	3.80	1.55	0.15	0.88		
	For Drain								
	2nd cross (Jodidar)	Cum	1	30.00	1.20	0.15	5.40		
			1	19.00	1.20	0.15	3.42		
			1	30.00	1.20	0.15	5.40		
			1	18.00	1.20	0.15	3.24		
			1	30.00	1.20	0.15	5.40		
			1	9.00	1.20	0.15	1.62		
	2nd cross (Jodidar)	Cum	1	30.00	1.20	0.15	5.40		
			1	30.00	1.20	0.15	5.40		

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬೃ.ಬ.ಮ.ಪಾ
ಬೆಂಗಳೂರು-560073.

			1	30.00	1.20	0.15	5.40		
			1	30.00	1.20	0.15	5.40		
			1	10.00	1.20	0.15	1.80		
			1	30.00	1.20	0.15	5.40		
			1	17.00	1.20	0.15	3.06		
			Present Qty				200.34		
			Total Qty				402.96		
			Deduct previously Paid qty				122.96		
		Present Qty to be paid					280.00		
		Qty Limitted to					280.045	5408.12	1514517
6	KSRRB M2200-6. Supplying, fitting and placing TMT bar Fe 500 reinforcement in sub-structure complete as per drawing and Technical Specifications complete as per specificationsMORTH Specification No.1600 & 2200 [P. no.229 - I. no.28.8.2]								
	Previous qty								
	karekallu main road		260	2.20	@	0.62	354.64		
			16	30.00	@	0.62	297.60		
			141	2.20	@	0.62	192.32		
			16	16.00	@	0.62	158.72		
			260	2.20	@	0.62	354.64		
			16	30.00	@	0.62	297.60		
			141	2.20	@	0.62	192.32		
			16	16.00	@	0.62	158.72		
			246	2.20	@	0.62	335.54		
			16	28.40	@	0.62	281.73		
			261	2.20	@	0.62	356.00		
			16	30.00	@	0.62	297.60		
			260	2.20	@	0.62	354.64		
			16	30.00	@	0.62	297.60		
			262	2.20	@	0.62	357.37		
			16	30.00	@	0.62	297.60		
			90	2.20	@	0.62	122.76		
			16	10.00	@	0.62	99.20		
			129	2.20	@	0.62	175.96		
			16	15.00	@	0.62	148.80		
	Siriyappa garden R/S		221	2.20	@	0.62	301.44		
			16	25.40	@	0.62	251.97		
			241	2.20	@	0.62	328.72		
			16	28.00	@	0.62	277.76		
			221	2.20	@	0.62	301.44		
			16	26.00	@	0.62	257.92		
			264	2.20	@	0.62	360.10		
			16	30.00	@	0.62	297.60		
			149	2.20	@	0.62	203.24		
			16	17.00	@	0.62	168.64		
							7880.20		
		Measurement recorded 1 st & part E MB(A)page No-(7+8)					7.88		
	Present qty								

Chd gde
ಸ.ಕಾ.ಪಾ.ಇ.
ಬಾಗಲಗುಂಟೆ

Chd gde
ಸ.ಕಾ.ಪಾ.ಇ.
ಬಾಗಲಗುಂಟೆ

Chd gde
ಸ.ಕಾ.ಪಾ.ಇ.
ಬಾಗಲಗುಂಟೆ

12/08/20

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

	2nd cross (Jodidar)		410	2.20	@	0.62	559.24		
			16	49.00	@	0.62	486.08		
			402	2.20	@	0.62	548.33		
			16	48.00	@	0.62	476.16		
			321	2.20	@	0.62	437.84		
			16	39.00	@	0.62	386.88		
	3rd cross (Jodidar)		752	2.20	@	0.62	1025.73		
			16	90.00	@	0.62	892.80		
			335	2.20	@	0.62	456.94		
			16	40.00	@	0.62	396.80		
			394	2.20	@	0.62	537.42		
			16	47.00	@	0.62	466.24		
						kgs	6670.46		
			Present Qty				6.67		
			Total Qty				14.56		
			Deduct previously Paid qty				4.55		
		Present Qty to be paid					10.01		
		Qty Limitted to					10.00	72327	723303

Assistant Engineer
Ward 14

Assistant Executive Engineer
T.Dasarahalli Sub Division, BBMP

MEASUREMENT CONTINUED ON:- 19/08/22

3	Providing, laying, spreading and compacting graded stone aggregates to **wet mix macadam** specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. Specification No. 406 with all leads and lifts etc., complete as per the direction of Engineer-in-charge of the work.(PWD SR 2018-19, P.No.155, I No.20.18)							
	For UGD & Water supply Road cutting portion							
	Previous qty							
	Near Ashwatta Katte Karekallu		1	30.00	1.20	0.23	8.28	
			1	16.00	1.20	0.23	4.42	
			1	30.00	1.20	0.23	8.28	
			1	16.00	1.20	0.23	4.42	
			1	28.40	1.20	0.23	7.84	
			1	30.00	1.20	0.23	8.28	
			1	30.00	1.20	0.23	8.28	
			1	30.00	1.20	0.23	8.28	
			1	25.00	1.20	0.23	6.90	
			1	25.40	1.20	0.23	7.01	
			1	28	1.20	0.23	7.73	
	ಸ.ಕಾ.ಪಾ.ಇ. ಬಾಗಲಗುಂಟೆ		1	56	1.20	0.23	15.46	
			1	17	1.20	0.23	4.69	
			Measurement recorded 1 st & part E MB(A)page No-3				99.86	
	Present qty							
	For Road Bagalagunte old village							
	3rd A cross	Cum	1	15.00	3.65	0.15	8.21	
			1	15.00	3.20	0.15	7.20	
			1	15.00	3.52	0.15	7.92	
			1	13.00	3.92	0.15	7.64	
			1	5.00	3.75	0.15	2.81	
	Samudaya bhavana	Cum	1	15.00	1.20	0.25	4.50	
			1	15.00	1.20	0.25	4.50	
			1	15.00	1.20	0.25	4.50	
			1	15.00	1.30	0.25	4.88	
			1	15.00	1.50	0.25	5.63	
			1	4.20	1.50	0.25	1.58	
	Samudaya bhavana side road		1	5.30	2.30	0.25	3.05	
			1	11.80	1.50	0.25	4.43	
			1	11.20	1.50	0.25	4.20	
	3rd A road to Samudaya bhavana		1	15.00	2.20	0.25	8.25	

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.
19/08/22

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬಿ.ಬಿ.ಎಂ.ಪಿ

			1	9.60	1.80	0.25	4.32		
			1	10.00	2.20	0.25	5.50		
	Venu gopalaswamy		1	25.00	1.50	0.25	9.38		
			1	3.80	1.00	0.25	0.95		
			Present Qty				99.43		
			Total Qty				199.29		
			Deduct previously Paid qty				99.85		
		Present Qty to be paid					99.44		
		Qty Limitted to					99.43	2001.28	198990
5	Providing laying plain/reinforced cement concrete for Box Drain walls of thickness 10cm to 20cm including centering shuttering for work etc., complete as per approved drawing and design MORTH specification No.1500, 1700, 2200 PCC M20 Grade upto 0.75m height using concrete mixture.including cost of materials,labour,HOM Complete as per specification,pg no 271,it no 37.59 PWD SR 2018-19								
	Present qty								
	For Road Bagalagunte old village								
	CC DRAIN								
	For Drain-Raft								
	2nd cross (Jodidar)	Cum	1	30.00	1.05	0.15	4.73		
			1	19.00	1.05	0.15	2.99		
			1	30.00	1.05	0.15	4.73		
			1	18.00	1.05	0.15	2.84		
			1	30.00	1.05	0.15	4.73		
			1	9.00	1.05	0.15	1.42		
	2nd cross (Jodidar)	Cum	1	30.00	1.05	0.15	4.73		
			1	30.00	1.05	0.15	4.73		
			1	30.00	1.05	0.15	4.73		
			1	30.00	1.05	0.15	4.73		
			1	10.00	1.05	0.15	1.58		
			1	30.00	1.05	0.15	4.73		
			1	17.00	1.05	0.15	2.68		
			Present qty				49.30		

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-57

19/08/20

Assistant Engineer
Ward 14

Assistant Executive Engineer
T.Dasarahalli Sub Division, BBMP

			1	9.60	1.80	0.25	4.32		
			1	10.00	2.20	0.25	5.50		
	Venu gopalaswamy		1	25.00	1.50	0.25	9.38		
			1	3.80	1.00	0.25	0.95		
			Present Qty				99.43		
			Total Qty				199.29		
			Deduct previously Paid qty				99.85		
			Present Qty to be paid				99.44		
			Qty Limitted to				99.43	2001.28	198990
5	Providing laying plain/reinforced cement concrete for Box Drain walls of thickness 10cm to 20cm including centering shuttering for work etc., complete as per approved drawing and design MORTH specification No.1500, 1700, 2200 PCC M20 Grade upto 0.75m height using concrete mixture.including cost of materials,labour,HOM Complete as per specification,pg no 271,it no 37.59 PWD SR 2018-19								
	Present qty								
	For Road Bagalagunte old village								
	CC DRAIN								
	For Drain-Raft								
	2nd cross (Jodidar)	Cum	1	30.00	1.05	0.15	4.73		
			1	19.00	1.05	0.15	2.99		
			1	30.00	1.05	0.15	4.73		
			1	18.00	1.05	0.15	2.84		
			1	30.00	1.05	0.15	4.73		
			1	9.00	1.05	0.15	1.42		
	2nd cross (Jodidar)	Cum	1	30.00	1.05	0.15	4.73		
			1	30.00	1.05	0.15	4.73		
			1	30.00	1.05	0.15	4.73		
			1	30.00	1.05	0.15	4.73		
			1	10.00	1.05	0.15	1.58		
			1	30.00	1.05	0.15	4.73		
			1	17.00	1.05	0.15	2.68		
			Present qty				49.30		

Assistant Engineer
Ward 14

Assistant Executive Engineer
T.Dasarahalli Sub Division, BBMP

MEASUREMENT CONTINUED ON:- 5/12/20

5	Providing laying plain/reinforced cement concrete for Box Drain walls of thickness 10cm to 20cm including centering shuttering for work etc., complete as per approved drawing and design MORTH specification No.1500, 1700, 2200 PCC M20 Grade upto 0.75m height using concrete mixture.including cost of materials,labour,HOM Complete as per specification,pg no 271,it no 37.59 PWD SR 2018-19								
	Previous qty								
	Karekallu Near Ashwatta Katty L/s		4	30.00	0.15	0.60	10.80		
			4	16.00	0.15	0.60	5.76		
	R/s		4	30.00	0.15	0.60	10.80		
			4	16.00	0.15	0.60	5.76		
	Opp.Ashwatta Katty		4	28.40	0.15	0.60	10.22		
	Siriyappa Garden								
	R/s of the road Towards Siriyappa garden		4	25.40	0.15	0.60	9.14		
			4	28.00	0.15	0.60	10.08		
			4	26.00	0.15	0.60	9.36		
			4	30.00	0.15	0.60	10.80		
			4	17.00	0.15	0.60	6.12		
	Bottom Bed Concrete								
	Karekallu & Main road		1	30.00	0.90	0.15	4.05		
			1	16.00	0.90	0.15	2.16		
			1	30.00	0.90	0.15	4.05		
			1	16.00	0.90	0.15	2.16		
			1	28.40	0.90	0.15	3.83		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	10.00	0.90	0.15	1.35		
			1	15.00	0.90	0.15	2.03		
	Siriyappa Garden R/s		1	25.40	0.90	0.15	3.43		
			1	28.00	0.90	0.15	3.78		
			1	26.00	0.90	0.15	3.51		
			1	30.00	0.90	0.15	4.05		
			1	17.00	0.90	0.15	2.30		
			Measurement recorded 1 st & part E MB(A)page No-6				137.69		
	Present qty								
	For Road Bagalagunte old village								
	For Drain-Side Walls								
	2nd cross (Jodidar)	Cum	4	30.00	0.15	0.60	5.40		

ಸ.ಕಾ.ಪಾ.ಅ. ಬಾಗಲಗುಂಟೆ

5/12/20

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಪಿ.ಡಬ್ಲ್ಯೂ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

			2	19.00	0.15	0.60	3.42		
			2	30.00	0.15	0.60	5.40		
			2	18.00	0.15	0.60	3.24		
			2	30.00	0.15	0.60	5.40		
			2	9.00	0.15	0.60	1.62		
	3rd cross (Jodidar)	Cum	2	30.00	0.15	0.60	5.40		
			2	30.00	0.15	0.60	5.40		
			2	30.00	0.15	0.60	5.40		
			2	30.00	0.15	0.60	5.40		
			2	10.00	0.15	0.60	1.80		
			2	30.00	0.15	0.60	5.40		
			2	17.00	0.15	0.60	3.06		
			Present Qty				56.34		
			Present Qty				49.30		
			Total Qty				243.33		
			Deduct previously Paid qty				127.56		
			Present Qty to be paid				115.77		
			Qty Limitted to				115.768	7070.20	818499
7	Supplying and fixing precast reinforced concee slab 10cm thick including cost of reinforcement as per design and drawing material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface stc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials.								
	Previous qty								
	at Karekallu		1	30.00	0.90		27.00		
			1	16.00	0.90	-	14.40		
			1	30.00	0.90		27.00		
			1	16.00	0.90		14.40		
	Opp.Ashwatta Katty Main road		1	28.40	0.90		25.56		
			1	30.00	0.90		27.00		
			1	30.00	0.90		27.00		
			1	30.00	0.90		27.00		
			1	10.00	0.90		9.00		
			1	15.00	0.90		13.50		
	Siriyappa Garden		1	25.40	0.90		22.86		
			1	28.00	0.90		25.20		
			1	26.00	0.90		23.40		
			1	30.00	0.90		27.00		
			1	17.50	0.90		15.75		
			Measurement recorded 1 st & part E MB(A)page No-11				326.07		
	Present qty								
	For Road Bagalagunte old village								

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಪಾ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಪಾ.ಪಾ.ಎಂ.ಪಿ

	2nd cross (Jodidar)		1	30.00	0.90		27.00		
			1	19.00	0.90		17.10		
			1	30.00	0.90		27.00		
			1	18.00	0.90		16.20		
			1	30.00	0.90		27.00		
			1	9.00	0.90		8.10		
	3rd cross (Jodidar)		1	30.00	0.90		27.00		
			1	30.00	0.90		27.00		
			1	30.00	0.90		27.00		
			1	30.00	0.90		27.00		
			1	10.00	0.90		9.00		
			1	30.00	0.90		27.00		
			1	17.00	0.90		15.30		
			Present Qty				281.70		
			Total Qty				607.77		
			Deduct previously Paid qty				325.76		
			Present Qty to be paid				282.01		
			Qty Limitted to				281.70	72.08	20305
8	Cement concrete pavement Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 ReaffirmecF2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.43cum) ((P.No.176, I.No.22.6.1 of PW,P&IWTD SR 2018-19)								
	Previous qty								
	Near Ashwatta Katty		1	46.00	3.20	0.15	22.08		
	L/s Upto Shantha Kumar house		1	5.25	4.30	0.15	3.39		
			1	14.00	2.70	0.15	5.67		
	At temple		1	4.00	3.00	0.15	1.80		
			1	16.00	3.25	0.15	7.80		
	Towards Krishna Nivas		1	30.00	4.00	0.15	18.00		
			1	22.50	4.00	0.15	13.50		
			1	30.00	5.00	0.15	22.50		
			1	30.00	5.00	0.15	22.50		
			1	9.60	5.48	0.15	7.88		
			1	19.70	4.73	0.15	13.96		
	from 1st Main road to Vinayaka Nagara		1	55.00	2.00	0.15	16.87		

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ಸ.ಕಾ.ಇಂ. ಬಾಗಲಗುಂಟೆ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರ
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಪಿ.ಎಂ.ಪಿ

			1	6.00	3.75	0.15	3.38		
			Measurement recorded 1 st & part E MB(A)page No-10				159.33		
	Present qty								
	For Road Bagalagunte old village								
	For Road								
	3rd A cross (B=3.80+3.50/2)	Cum	1	15.00	3.65	0.15	8.21		
	(B=3.50+2.90/2)		1	15.00	3.20	0.15	7.20		
	(B=2.90+4.15/2)		1	15.00	3.52	0.15	7.92		
	(B=4.15+3.70/2)		1	13.00	3.92	0.15	7.64		
	(B=3.70+3.80/2)		1	5.00	3.75	0.15	2.81		
	Samudaya bhavana (B=3.40+4.25/2)		1	15.00	3.85	0.15	8.66		
	(B=4.25+3.45/2)		1	15.00	3.85	0.15	8.66		
	(B=3.45+4.50/2)		1	15.00	3.97	0.15	8.93		
	(B=4.50+4.50/2)		1	15.00	4.50	0.15	10.13		
	(B=4.50+4.20/2)		1	15.00	4.35	0.15	9.79		
	(B=4.20+5.30/2)		1	4.20	4.75	0.15	2.99		
	Samudaya bhavana side		1	5.30	5.15	0.15	4.09		
	(B=3.00+3.00/2)		1	11.80	3.00	0.15	5.31		
	(B=3.00+2.75/2)		1	11.20	2.87	0.15	4.82		
	3rd A road to Samudaya bhavana		1	15.00	4.10	0.15	9.23		
	(B=3.90+4.30/2)		1	9.60	4.10	0.15	5.90		
	(B=4.30+3.70/2)		1	10.00	4.00	0.15	6.00		
	Venu gopalaswamy road (B=5.30+5.20/2)		1	25.00	5.25	0.15	19.69		
	(B=1.60+1.50/2)		1	3.80	1.55	0.15	0.88		
			Present Qty				138.88		
			Total Qty				298.20		
			Deduct previously Paid qty				159.21		
			Present Qty to be paid				138.99		
			Qty Limitted to				138.88	5210.96	723682
9	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery,screed vibratory,power Floater,blade and disc etc., with all lead and lift PWD SR 2018-19[P.No.176 -I.No.22.7]								
	Previous qty								
	Near Ashwatta Katty karekallu		1	46.00	3.80		174.80		
			1	5.25	4.30		22.58		
			1	14.00	2.70		37.80		
			1	4.00	3.00		12.00		
			1	16.00	3.75		60.00		
	Towards Krishna Nivas		1	52.50	4.00		210.00		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು-೫೬೦೦೭೩

			1	30.00	5.00		150.00		
			1	30.00	5.00		150.00		
			1	9.60	5.70		54.72		
			1	19.70	5.70		112.29		
	From 1st M/R Vinayaka Nagara		1	55.00	4.50		247.50		
			1	6.00	3.75		22.50		
			Measurement recorded 1 st & part E MB(A)page No-11				1254.19		
		Present qty							
	For Road Bagalagunte old village								
	3rd A cross (B=3.80+3.50/2)	sqm	1	15.00	3.65		54.75		
	(B=3.50+2.90/2)		1	15.00	3.20		48.00		
	(B=2.90+4.15/2)		1	15.00	3.52		52.80		
	(B=4.15+3.70/2)		1	13.00	3.92		50.96		
	(B=3.70+3.80/2)		1	5.00	3.75		18.75		
	Samudaya bhavana (B=3.40+4.25/2)	sqm	1	15.00	3.85		57.75		
	(B=4.25+3.45/2)		1	15.00	3.85		57.75		
	(B=3.45+4.50/2)		1	15.00	3.97		59.55		
	(B=4.50+4.50/2)		1	15.00	4.50		67.50		
	(B=4.50+4.20/2)		1	15.00	4.35		65.25		
	(B=4.20+5.30/2)		1	4.20	4.75		19.95		
	Samudaya bhavana side		1	5.30	5.15		27.30		
	(B=3.00+3.00/2)		1	11.80	3.00		35.40		
	(B=3.00+2.75/2)		1	11.20	2.87		32.14		
	3rd A road to Samudaya bhavana		1	15.00	4.10		61.50		
	(B=3.90+4.30/2)		1	9.60	4.10		39.36		
	(B=4.30+3.70/2)		1	10.00	4.00		40.00		
	Venu gopalaswamy road (B=5.30+5.20/2)		1	25.00	5.25		131.25		
	(B=1.60+1.50/2)		1	3.80	1.55		5.89		
			Present Qty				925.85		
			Total Qty				2180.04		
			Deduct previously Paid qty				1253.31		
		Present Qty to be paid					926.73		
		Qty Limitted to					**925.85**	72.08	66735

Assistant Engineer
Ward 14
5/12/20

Assistant Executive Engineer
T.Dasarahalli Sub Division, BBMP